Purpose: The purpose of this test is to ensure that the limit switches can be activated and when activated correctly align to the flute of choice

Set up:

- 1. Set up the motor and tube interface how it would be in the chamber
- 2. Attach the chosen switch activator to the bottom of the motor
- 3. Fix the motor, rack & pinion set up to the collection box carrier
- 4. Position the electronics board as it would be in the chamber
- 5. Run the test and record observations.

Questions to be answered:

- 1. How well does the tube line up with flute?
- 2. Are the switches activated properly?
- 3. Are there any problems that can be seen obviously?
- 4. We need pictures and/or video showing the alignment.
- 5. Plan for the next day if this test does not succeed. SUCCESS!

Results:

- 1. The height of the nub needs to be perfected in order to work with the code that Electrical has already written
- 2. The tube lines up with the flute!
- 3. The switches are activated properly when the nub is at the correct height
- 4. We are moving the blank next to the wall of the collection box due to code